Update on Progress of the Stadia Programme

September 2011



Purpose of the Presentation

• The purpose of the presentation is to update members on progress of the three Stadia Projects at Ravenhill, Casement Park and Windsor Park.



Index

- Background to the Stadia Programme
- The Stadium Projects
- Progress on Organisation Structures
- Progress on Business Plans
- Update on key Programme Risks
- Update on key Project Risks
- Next Steps



Background to Stadia Programme

Summer 2009

End of Maze/Long Kesh Stadium project.

Autumn2009

Commencement of business case for 3 separate stadiums at Casement Park, Windsor Park and Ravenhill.

March 2011

Announcement of a 4 year CSR budget for the stadia programme totalling £110M representing full commitment of spend across all 3 projects within the 4 year CSR cycle.

March 2011

Additional £36.2M for soccer.

April 2011

Approval of the Outline Business Case (OBC) for the stadia projects.

March 2015

Expectation that all 3 projects will be delivered by March 2015 (i.e. within the 4 year CSR budget timeframe.)



The Projects

Casement Park (GAA)

Preferred option is:

- New build
- 40,000 capacity all seater stadium (80% of seating is covered)
- Total capital cost (including contingencies & fees) = £76.4M
- DCAL/SNI investment = £61.4M
- GAA contribution = £15M (loan from Central Council)
- Public sector grant = 80%



Windsor Park (IFA)

Preferred option is:

- Redevelopment of existing stadium to provide 18,000 capacity all seater stadium
- New east and south stands
- Refurbishment of existing north and west stands
- Total capital cost (including contingencies and fees) = £29.2M
- DCAL/SNI investment = £25.2M
- IFA contribution = £4M (loan £3M and £1M from sale of Windsor Avenue)
- Public sector grant = 86%




Ravenhill (IRFU Ulster Branch)

Preferred option is:

- Redevelopment of three sides of the existing stadium to provide 15,000 capacity (proposal from Ulster Rugby to amend preferred option to 18,000 capacity)
- Total capital cost (including contingencies & fees) = £14.7M
- DCAL/SNI investment = £14.7M
- Public sector grant = 100%



Progress on Organisation Structures





- DCAL Stadium Programme Board has met three times, and considers high level risks at a Programme level (Programme Budgets, Timescales, Business Case Approvals).
- IRFU (Ulster Branch) Project Board has met four times, IFA Project Board twice, and the Ulster Council GAA Project Board once.
- A Memorandum of Understanding (MOU) outlining the roles and responsibilities of all key stakeholders is in place for all three projects.



Organisation Structures

Investment Decision Maker (IDM) - SNI

Strategic
Decisions

Senior Responsible Owner (SRO)

Independent
Technical
Adviser

Project Sponsor (PS)

Steering
Group
(chaired by PS)

Project Manager led Integrated Consultant Team (ICT)

Project Technical Decisions

Integrated supply team (IST)

The IST comprises of the lead supplier (contractor), other specialist suppliers and an integrated consultants team including arch, QS, M&E, Civil and Structural Engineers



- Senior responsible owners now in place for all three projects. Project Sponsors in place for GAA and IFA projects. IRFU (Ulster Branch) currently recruiting a Project Sponsor.
- A number of other procurement and recruitment exercises are under way to recruit specialist personnel/consultants for the three Governing Bodies:
 - Legal Representatives
 - > Financial Consultants
 - > Independent Technical Advisers
 - > Planning Consultants
 - > Integrated Consultant Teams.



Progress on Business Plans

- DFP/DCAL Letter of Approval for the outline Business Case for the Stadia Projects specifically requires each Governing Body to complete the Business Plan for each project.
- Completed Business Plans were forwarded by the three sports during July and August.
- IRFU (Ulster Branch) Business Plan demonstrates affordability and viability for a 15,000 capacity stadium. The Ulster Branches' preferred option is now the development of an 18,000 capacity stadium. Affordability in relation to an 18,000 capacity stadium can only be determined at a future point in time when design and costs are at a more advanced stage.



Progress on Business Plans

- IFA Business Plan demonstrates affordability and viability. The requirement for a 40 year lease between the IFA and Linfield is preventing approval of the Business Plan as the lease agreement is a condition of the DFP/DCAL Business Case approval.
- Ulster Council GAA Business Plan has been submitted, and some significant issues remain around viability of the project. The scale of the project has meant the need for an in-depth analysis of key assumptions within the Business Plan.



Update on Key Programme Risks

- Programme Timelines to fit with CSR budgets:
 - > 4 year CSR budget
 - > At least one of the projects (GAA) presents a very real challenge in delivering within CSR timeframes.
 - ➤ Need for a strong risk appetite needs to be tested with DCAL and the Minister (at risk working in advance of planning permission).
- Impact of inflation on the cost estimates contained within the outline Business Case:
 - Different views on likely impact of inflation on the project costs
 - ➤ Potential for an increased Optimum Bias requirement across the Projects and Programme.



- Capacity of the Governing Bodies to deliver the projects, and the corresponding impact on the Governing Bodies resource needs, and SNI's resource needs:
 - Current capacity of Governing Bodies
 - > Olympic Delivery Authority (O.D.A) experience
- Year 1 (2011/12) underspend
 - >£1M budget for 2011/12
 - > Issues re Business Plan approvals and IFA/Linfield Agreement prevent release of funding at present
 - > SNI surrendered £800k at end of August 2011
 - May need to bid for return of some of the £800k prior to financial year end.



Update on Key Project Risks

<u>IFA</u>

- IFA / Linfield Lease Agreement
- IFA Governance
- Partnership Funding of £4M

GAA

- Business Plan viability issues
- Partnership funding of £15M

IRFU (Ulster Branch)

- Affordability of an 18,000 capacity stadium
- Funding of historic development costs in relation to Ravenhill Project.



Next Steps

- Implement recommendations of Gateway Review ('Gate 0' Review).
- Business Plan Approvals critical to further progress on the three projects.
- Procurement Strategy for the Programme to be developed that considers all procurement options, and the risk appetite of all key stakeholders in relation to Programme timelines.
- Development Costs Letter of Offer for the projects.
- Procurement and appointment of Integrated Consultant Teams for the Projects to develop Project design.

